

SECRET

26 JAN 1983

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT FOR
PERIOD ENDING 26 JANUARY 1983

1. Progress Report Tasks Assigned by the DCI/DDCI:

None

2. Items or Events of Major Interest that have Occurred During the Preceding Week:

25X1 a. [] Renovations - The office prepara-
25X1 tions of the []
was inspected by the RECD Project Engineer and is approximately
90% complete. The ceiling tile grid is 65% complete, with all
ceiling lighting fixture wiring and fire sprinkler systems
roughed in. All electrical power outlets have been installed
and tested. Painting and installation of carpeting to
commence upon completion of the ceiling work. Until a final
decision is reached as to the Agency's viability in this
location, all telephone coordination work is being held in
25X1 abeyance by [] and OC. []

25X1 b. [] - Renovation of
25X1 office space for the [] base
is due to be completed by 14 February 1983. The move-in date
is set for 22 February 1983. []

25X1 c. []
25X1 A representative of RECD has performed a market survey for the
25X1 relocation of []
25X1 We are now awaiting [] decision on the relocation. []
[]

25X1 d. [] - On
25X1 25-26 January 1983, a representative of REB and the Project
Engineer, FEB, traveled to [] for a site survey.
The purpose of the trip was to develop requirements drawings for
renovating an office building and a house. []
[]

3. Significant Events Anticipated During the Coming Week:

None

SECRET